

03/06/2025

Gerry

Bronwyn

Aidan

David

Tom

Andrew (PSM)

Notes

- Geotech will have to confirm how the leaf litter is going to react to movement above it.
- Gerry states that all remaining columns are in "Natural Ground"
- Dave disagrees, however there should be Bore logs to confirm the depth.

- Dave informs Gerry that a dilapidation report is required for many of the surrounding properties prior to works commencing

- Gerry wishes to change the wording on the letter from "Safe" – to "safe as reasonably practical"

- 2.5/1 Batter (Civil test want a straight batter and for the edges to not be round off

- Suggestion - Approx 1m – 600mm away from stone wall approx. 45 degree incline, and then go down to a 2.5/1 incline from there to the bottom

- Gerry says he will start with the building permit process soon

Overall very productive meeting, getting closer to getting the remediation works on the way