Task Number: 1281187/001

Task Address: 239 BAYVIEW ROAD, MCCRAE VIC 3938 MapRef: 170H2

Program Name:

Task Work Type: Planned Maintenance - Repair

Source Of Work:

Facility:

Permit Not Required:No Permit Pre Approved:No Permit Reason:Other Permit Other Reason:

Task Story: [Pairama, Penny] [24/10/2024 19:09] [AWARDED] Property Number:02E//00422/154 [Dowe, Ashleigh] [24/10/2024 19:14] [AWARDED] checked [FT] [DNf0059] [24/10/2024 20:56] [ON SITE] Arrived onsite, High fence around front of corner block. Looked over fence and burried / leaking 20mm meter. To late to access front yard. Raised extras for ute / re inspection Marked nature with stake and tape. [FT] [DNf0120] [25/10/2024 10:19] [ON SITE] meter covered with long grass, dug out grass and exposed leak on FGT, checked s/t it shut off fine, issued 4 day red notice to tenant [FT] [DNf0120] [25/10/2024 10:20] [ON SITE] adress was actually 239 bay view Caller Details: John Richard King, PΙ 237 Bayview ROAD, MCCRAE

3938

Request Details: Slow leak in driveway - been here for a few days No Dogs

Action Taken: Water Network - General - Red Notice Issued

Task CCT: Water Network - Water Main - Repair of leak in driveway Failure Details: 0 Not Applicable - Not Applicable - Not Applicable

Task Priority:5 25/10/2024 19:09

Is Chargeable:No Is Pending:No Is Cancelled:No

Is Component Type:No

PO Department: Water Maintenance

PO Supervisor: Contractor: Downer

Created By:Pairama, Penny **Department**: Downer Water Supervisor: Gionis, Chris

Allocatee:

Task Status:CLOSED

Asset List

Asset	Asset Name	Parent	SI Present?
1050172550	1050172550	-	N

Allocatee History

Allocatee Name	Current	Primary
DNf0059	Ν	Υ
DNf0120	Ν	Υ

SI List

SI Name	Rec
Red Notice	No

Task Number: 1281187/001

Task Story:
Payment Type:
SEW Sales Code:
Contractor CostCode:
Contractor SalesCode:

Material List

Part No	ILLOCCCIDILOD	Supplier Contractor	Quantity	Units	Unit Price(\$)	Vehicle	Del Date
90003	Treated Pine Water Stake @ 1.0	Downer	1.000	each	CIC	DNv0172	-

Material List (continued...)

Part No	Rec Date		Total(\$)
90003	-	No	CIC

Total Materials Cost CIC

Labour List

Resource ID	Resource Name	Supplier Contractor	Activity Description
DNv0021	DNv0021,1WI9CY Isuzu D-Max	Downer	ON SITE
DNv0021	DNv0021,1WI9CY Isuzu D-Max	Downer	IN TRANSIT
DNv0021	DNv0021,1WI9CY Isuzu D-Max	Downer	ON SITE SERVICE OK
DNv0172	DNv0172,XW02LC Isuzu MY22 FSD 140-260	Downer	ON SITE
DNv0172	DNv0172,XW02LC Isuzu MY22 FSD 140-260	Downer	IN TRANSIT
DNe0058	Rankin,Khan	Downer	IN TRANSIT
DNe0058	Rankin,Khan	Downer	ON SITE
DNe0058	Rankin,Khan	Downer	ON SITE SERVICE OK
DNe0115	Cunnington,Thomas	Downer	IN TRANSIT
DNe0115	Cunnington,Thomas	Downer	ON SITE

Labour List (continued...)

,		6		
	Start Date/Time	End Date/Time	Hours	

Resource ID				Est. ChargeRate Est. CostRate (\$)
DNv0021	25/10/2024 10:02	25/10/2024 10:21	0.32	
DNv0021	25/10/2024 09:05	25/10/2024 10:02	0.95	1
DNv0021	25/10/2024 10:21	25/10/2024 10:21	0.00	1
DNv0172	24/10/2024 20:32	24/10/2024 20:56	0.40	
DNv0172	24/10/2024 19:38	24/10/2024 20:32	0.90	
DNe0058	25/10/2024 09:05	25/10/2024 10:02	0.95	
DNe0058	25/10/2024 10:02	25/10/2024 10:21	0.32	
DNe0058	25/10/2024 10:21	25/10/2024 10:21	0.00	
DNe0115	24/10/2024 19:38	24/10/2024 20:32	0.90	
DNe0115	24/10/2024 20:32	24/10/2024 20:56	0.40	

Total Charge Rate CIC

Total Cost Rate cic

Contractor Claims List

Claims Code	Description	1	Supplier Contractor	Quantity	Units	Unit Price (\$)
DN1000	General Contractor Claim	General Claim	Downer	1.000	each	CIC

Contractor Claims List (continued...)

Claims Code	Total(\$)
DN1000	CIC

Contractor Claims List

|--|

Total Claims Cost CIC

Chargeable Items

Item Code D		Supplier Contractor	Quantity	Units	Unit Price (\$)	Total(\$)
-------------	--	------------------------	----------	-------	--------------------	-----------

Total Chargeable Cost:

Total Services Cost:

Task Cost Scheme: Service Call Is Extra Travel Authorised: No

UTA Item: Labour Cost: Vehicle Cost: Plant Cost: Materials Cost:

Sub-Total:

Travel Adjustment: Actual Adjustment:

Adjusted Sub Total:

Risk Events Sub-Total Cost:

Risk Events Sub-Total Cost:

Non-UTA Materials Cost:

Total Cost:

Total Cost:

UOM Value: Total Quantity:

AAC / ARC:

MAC / MRC Value:

Service Call Cost CIC

Quoted Cost:

T&M Labour Cost:

T&M Vehicle Cost:

T&M Plant Cost:

T&M Sub-Total:

T&M Travel Adjustment:

T&M Actual Adjustment:

T&M Adjusted Sub Total:

T&M Material Cost:

T&M Total Cost:

SEW Labour Cost CIC

SEW Vehicle Cost

SEW Plant Cost cic

SEW Materials Cost CIC

SEW Sub-Total:

SEW Total Contractor Claims CIC

MSF Cost: CIC

Total SEW Cost CIC

Provisional Contractor Claims CIC

WSI Details

Task	WSI	Planned	Actual	Planned	Actual	Emergency	Prop
ld	ld	Start	Start	Finish	Finish		Count

WSI Details (continued...)

Task Id WSI Status

Task Number:1281187/001

Task Events

Task Event	1	ls Key Event	Allocatee	ls Primary	ls Onsite	ls Work	Is Auto
CLOSED	11/11/2024 18:30	Yes	-	-	No	No	Yes
CHECKED	28/10/2024 11:59	Yes	-	-	No	No	Yes
	25/10/2024 13:09	Yes	-	-	No	No	Yes

DATA COMPLETE							
WORK COMPLETE	25/10/2024 10:21	Yes	-	-	No	No	Yes
ON SITE SERVICE OK	25/10/2024 10:21	Yes	-	-	Yes	Yes	Yes
ON SITE	24/10/2024 20:32	Yes	-	_	Yes	Yes	Yes
IN TRANSIT	24/10/2024 19:38	Yes	-	_	No	Yes	Yes
ALLOCATED	24/10/2024 19:20	Yes	-	-	No	No	Yes
AWARDED	24/10/2024 19:09	Yes	-	-	No	No	Yes











