

**Task Number:**1107857/003**Task Address:**6 VIEW POINT ROAD, MCCRAE VIC 3938 MapRef : 159A9**Program Name:****Task Work Type:**Asset Renewal - Renewal**Source Of Work:****Facility:****Permit Not Required:**No**Permit Pre Approved:**No**Permit Reason:**Other**Permit Other Reason:****Task Story:**[Kathur,Karthik] [18/3/2025 14:24] [ALLOCATED] Charles -

PI CC info for 6 VIEW POINT RD [FT] [DNf0157] [31/3/2025 09:17]  
[ON SITE] -cctv inspect and record pre clean -clean and prep drain for relining.  
-Record post clean cctv -install 1800mm PCB liner in PVC no 27A and bad  
joins on most of the jump up. we have relined as close to the trap as possible

**Caller Details:**Kevin J, PI

**Request Details:**PCB is all PVC base of jump looks to be cracked and tree  
roots entering while onsite please access if this can be lined If unable please  
call justin PI D/S MH is 44m NEP42-506 looks to be in the  
footpath/driveway

**Action Taken :**Sewer Network - Property Connection Branch - Reline**Task CCT:**Sewer Network - Property Connection Branch - Reline**Failure Details:**2 Sewer Property Branch - Blockage - Fats and tree roots**Task Priority:**10 22/02/2024 17:00**Is Chargeable:**No**Is Pending:**No**Is Cancelled:**No**Is Component Type:**No**PO Department:**Sewer Maintenance**PO Supervisor:****Contractor:**Downer**Created By:**Scott, Justin**Department:**Downer Sewer**Supervisor:****Allocatee:****Task Status:**CHECKED**Asset List**

| Asset     | Asset Name | Parent | SI Present? |
|-----------|------------|--------|-------------|
| 555031    | 555031     | -      | Y           |
| 207336    | 207336     | -      | N           |
| NEP42-506 | 430696     | -      | N           |

**Allocatee History**

|  |  |  |
|--|--|--|
|  |  |  |
|--|--|--|

| Allocatee Name | Current | Primary |
|----------------|---------|---------|
| Ncube, List    | N       | Y       |
| DNf0063        | N       | Y       |
| Leggott, Tim   | N       | Y       |
| DNf0150        | N       | Y       |
| DNf0150        | N       | Y       |
| DNf0157        | N       | Y       |

**SI List**

| SI Name | Rec |
|---------|-----|
|---------|-----|

**Task Number:**1107857/003**Task Story:**[Agbenyega,Dickson] [10/4/2025 13:10] footage uploaded**Payment Type:****SEW Sales Code:****Contractor CostCode:****Contractor SalesCode:****Material List**

| Part No | Description | Supplier Contractor | Quantity | Units | Unit Price(\$) | Vehicle | Del Date | Rec Date |
|---------|-------------|---------------------|----------|-------|----------------|---------|----------|----------|
|---------|-------------|---------------------|----------|-------|----------------|---------|----------|----------|

**Material List (continued...)**

| Part No | MAC Material Included | Total(\$) |
|---------|-----------------------|-----------|
|---------|-----------------------|-----------|

**Total Materials Cost:****Labour List**

| Resource ID | Resource Name               | Supplier Contractor | Activity Description | Start Date/Time  |
|-------------|-----------------------------|---------------------|----------------------|------------------|
| DNv0208     | DNv0208,CRO443 Ford Ranger  | Downer              | ON SITE              | 31/03/2025 08:22 |
| DNv0208     | DNv0208,CRO443 Ford Ranger  | Downer              | IN TRANSIT           | 31/03/2025 08:22 |
| DNv0212     | DNv0212,BLKDGR Ford Transit | Downer              | IN TRANSIT           | 31/03/2025 08:22 |
| DNv0212     | DNv0212,BLKDGR Ford Transit | Downer              | ON SITE              | 31/03/2025 08:22 |
| DNv0213     | DNv0213,691LL6 Ford Ranger  | Downer              | ON SITE              | 31/03/2025 08:22 |
| DNv0213     | DNv0213,691LL6 Ford Ranger  | Downer              | IN TRANSIT           | 31/03/2025 08:22 |
| DNe0320     | Leggott,Ben                 | Downer              | IN TRANSIT           | 31/03/2025 08:22 |
| DNe0320     | Leggott,Ben                 | Downer              | ON SITE              | 31/03/2025 08:22 |
| DNe0321     | Leggott,Tim                 | Downer              | ON SITE              | 31/03/2025 08:22 |
| DNe0321     | Leggott,Tim                 | Downer              | IN TRANSIT           | 31/03/2025 08:22 |

|         |           |        |            |                  |
|---------|-----------|--------|------------|------------------|
| DNe0365 | Raroa,Jay | Downer | IN TRANSIT | 31/03/2025 08:22 |
| DNe0365 | Raroa,Jay | Downer | ON SITE    | 31/03/2025 08:22 |

**Labour List (continued...)**

| Resource ID | End Date/Time    | Hours | Est. ChargeRate(\$) | Est. CostRate(\$) |
|-------------|------------------|-------|---------------------|-------------------|
| DNv0208     | 31/03/2025 09:17 | 0.92  | <b>CIC</b>          |                   |
| DNv0208     | 31/03/2025 08:22 | 0.00  |                     |                   |
| DNv0212     | 31/03/2025 08:22 | 0.00  |                     |                   |
| DNv0212     | 31/03/2025 09:17 | 0.92  |                     |                   |
| DNv0213     | 31/03/2025 09:17 | 0.92  |                     |                   |
| DNv0213     | 31/03/2025 08:22 | 0.00  |                     |                   |
| DNe0320     | 31/03/2025 08:22 | 0.00  |                     |                   |
| DNe0320     | 31/03/2025 09:17 | 0.92  |                     |                   |
| DNe0321     | 31/03/2025 09:17 | 0.92  |                     |                   |
| DNe0321     | 31/03/2025 08:22 | 0.00  |                     |                   |
| DNe0365     | 31/03/2025 08:22 | 0.00  |                     |                   |
| DNe0365     | 31/03/2025 09:17 | 0.92  |                     |                   |

**Total Charge Rate:** **CIC****Total Cost Rate:** **CIC****Contractor Claims List**

| Claims Code | Description                            | Claim Type        | Supplier Contractor | Quantity | Units |
|-------------|----------------------------------------|-------------------|---------------------|----------|-------|
| DN4014a     | Patch Repair 100mm x 2000mm Normal Hrs | Schedule of Rates | Downer              | 1.000    | each  |

**Contractor Claims List (continued...)**

| Claims Code | Unit Price(\$) | Total(\$) |
|-------------|----------------|-----------|
| DN4014a     | <b>CIC</b>     |           |

**Contractor Claims List**

| Service Code | Description | Quantity | Units | Unit Price(\$) | Total(\$) |
|--------------|-------------|----------|-------|----------------|-----------|
|--------------|-------------|----------|-------|----------------|-----------|

**Total Claims Cost:** **CIC****Chargeable Items**

| Item Code | Description | Supplier Contractor | Quantity | Units | Unit Price (\$) | Total(\$) |
|-----------|-------------|---------------------|----------|-------|-----------------|-----------|
|-----------|-------------|---------------------|----------|-------|-----------------|-----------|

**Total Chargeable Cost:****Total Services Cost:****Task Cost Scheme:**Schedule of Rates**Is Extra Travel Authorised:**No**UTA Item:****Labour Cost:****Vehicle Cost:****Plant Cost:**

Materials Cost:  
Sub-Total:  
Travel Adjustment:  
Actual Adjustment:  
Adjusted Sub Total:  
Risk Events Sub-Total Cost:  
Risk Events Sub-Total Cost:  
Non-UTA Materials Cost:  
Total Cost:  
Total Cost:  
UOM Value:  
Total Quantity:  
AAC / ARC:  
MAC / MRC Value:  
Service Call Cost:  
Quoted Cost:  
T&M Labour Cost:  
T&M Vehicle Cost:  
T&M Plant Cost:  
T&M Sub-Total:  
T&M Travel Adjustment:  
T&M Actual Adjustment:  
T&M Adjusted Sub Total:  
T&M Material Cost:  
T&M Total Cost:  
SEW Labour Cost:   
SEW Vehicle Cost:   
SEW Plant Cost:   
SEW Materials Cost:   
SEW Sub-Total:  
SEW Total Contractor Claims:   
MSF Cost:   
Total SEW Cost:   
Provisional Contractor Claims:

**WSI Details**

| Task Id | WSI Id | Planned Start | Actual Start | Planned Finish | Actual Finish | Emergency | Prop Count |
|---------|--------|---------------|--------------|----------------|---------------|-----------|------------|
|---------|--------|---------------|--------------|----------------|---------------|-----------|------------|

**WSI Details (continued...)**

| Task Id | WSI Status |
|---------|------------|
|---------|------------|

Task Number:1107857/003

**Task Events**

|  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|



| Task Event    | Event Date Time  | Is Key Event | Allocatee | Is Primary | Is Onsite | Is Work | Is Auto |
|---------------|------------------|--------------|-----------|------------|-----------|---------|---------|
| CHECKED       | 30/04/2025 14:13 | Yes          | -         | -          | No        | No      | Yes     |
| DATA COMPLETE | 27/04/2025 23:31 | Yes          | -         | -          | No        | No      | Yes     |
| WORK COMPLETE | 3/04/2025 20:30  | Yes          | -         | -          | No        | No      | Yes     |
| ON SITE       | 31/03/2025 08:22 | Yes          | -         | -          | Yes       | Yes     | Yes     |
| IN TRANSIT    | 31/03/2025 08:22 | Yes          | -         | -          | No        | Yes     | Yes     |
| ALLOCATED     | 31/03/2025 08:18 | Yes          | -         | -          | No        | No      | Yes     |
| AWARDED       | 2/08/2023 11:09  | Yes          | -         | -          | No        | No      | Yes     |

CrewLeaderName : ben leggott

PatchBrand : Other

PatchType : PCB Patch

PatchBrandOther : evoline

PatchTypeOther :

PatchPurpose : PCB Sealing

PatchPurposeOther :

FlowManagementMethod : None

PatchFlowManagementOther :

PatchLength : 1800

PatchPressure : 20

HostPipeMaterial : VC

PatchRating :

PCBNumber : 555031

InstallationDate : 31/03/2025

Comments : Reline complete PCB from 27A to OB

HostPipeDiameterMM : 100

8:26





8:26



8:26

