

Task Number:1341738/001**Task Address:**27 COBURN AVENUE, MCCRAE VIC 3938 MapRef : 159B10**Program Name:****Task Work Type:**Asset Upgrade - Modify**Source Of Work:****Facility:****Permit Not Required:**No**Permit Pre Approved:**No**Permit Reason:**Other**Permit Other Reason:**

Task Story:[FT] [SSf0277] [22/5/2025 16:38] [OFF SITE] Arrived on site and was let in by customer, we found manhole burried in garden bed. We began to dig up. Once dug up we removed the lid and started jackhammering out the ring. We removed the ring then had to raise the new cover 350mm. We mixed up concrete and placed new light precast on top. Then put root barrier with extra bags. Backfilled with soil and put in lid. Cleaned up site and finished. Customer happy.

Caller Details:

Request Details:NEP42-544 was buried and may need to be raised. Photos attached.

Action Taken :Sewer Network - Manhole - Alteration**Task CCT:**Sewer Network - Manhole - Alteration**Failure Details:**2 Sewer Manhole - Cover buried - Lawns or garden bed**Task Priority:**10 23/05/2025 17:00**Is Chargeable:**No**Is Pending:**No**Is Cancelled:**No**Is Component Type:**No**PO Department:**Sewer Maintenance**PO Supervisor:****Contractor:**ServiceStream**Created By:**Payne, Joshua**Department:**ServiceStream Sewer**Supervisor:****Allocatee:****Task Status:**CHECKED**Asset List**

Asset	Asset Name	Parent	SI Present?
NEP42-544	430686	-	Y

Allocatee History

Allocatee Name	Current	Primary
SSf0085	N	Y

SSf0277	N	Y
---------	---	---

SI List

SI Name	Rec
---------	-----

Task Number:1341738/001**Task Story:**[Hogan,Peter] [23/5/2025 10:16] raised 350mm**Payment Type:****SEW Sales Code:****Contractor CostCode:****Contractor SalesCode:****Material List**

Part No	Description	Supplier Contractor	Quantity	Units	Unit Price (\$)	Vehicle
62052	Fast Set 40mpa Concrete 20kg Bag	ServiceStream	10.000	each	CIC	SSv0012
62682	Cover Precast M/H Circ Light L205M	ServiceStream	1.000	each		SSv0012
50006	Spoil - Clean & Mixed - SEW Cost	South East Water	0.100	m3		SSv0012

Material List (continued...)

Part No	Del Date	Rec Date	MAC Material Included	Total(\$)
62052	-	-	No	CIC
62682	-	-	No	
50006	-	-	No	

Total Materials Cost: CIC**Labour List**

Resource ID	Resource Name	Supplier Contractor	Activity Description
SSv0012	SSv0012,XW07NS Hino 500 (Manhole)	ServiceStream	IN TRANSIT
SSv0012	SSv0012,XW07NS Hino 500 (Manhole)	ServiceStream	ON SITE
SSv0012	SSv0012,XW07NS Hino 500 (Manhole)	ServiceStream	ON SITE SERVICE OK
LLe0686	Paarlberg,Ben	ServiceStream	IN TRANSIT
LLe0686	Paarlberg,Ben	ServiceStream	ON SITE
LLe0686	Paarlberg,Ben	ServiceStream	ON SITE SERVICE OK
SSe0129	Cook,David	ServiceStream	ON SITE SERVICE OK
SSe0129	Cook,David	ServiceStream	ON SITE
SSe0129	Cook,David	ServiceStream	IN TRANSIT

Labour List (continued...)

Resource ID	Start Date/Time	End Date/Time	Hours	Est. ChargeRate (\$)	Est. CostRate (\$)
SSv0012	22/05/2025 10:30	22/05/2025 11:11	0.68	CIC	
SSv0012	22/05/2025 11:11	22/05/2025 11:11	0.00		
SSv0012	22/05/2025 11:11	22/05/2025 15:59	4.80		
LLe0686	22/05/2025 10:30	22/05/2025 11:11	0.68		
LLe0686	22/05/2025 11:11	22/05/2025 11:11	0.00		
LLe0686	22/05/2025 11:11	22/05/2025 15:59	4.80		
SSe0129	22/05/2025 11:11	22/05/2025 15:59	4.80		
SSe0129	22/05/2025 11:11	22/05/2025 11:11	0.00		
SSe0129	22/05/2025 10:30	22/05/2025 11:11	0.68		

Total Charge Rate: **CIC****Total Cost Rate:** **CIC****Contractor Claims List**

Claims Code	Description	Claim Type	Supplier Contractor	Quantity	Units	Unit Price (\$)
ss1000	General Contractor Claim	General Claim	ServiceStream	1.000	each	CIC

Contractor Claims List (continued...)

Claims Code	Total(\$)
ss1000	CIC

Contractor Claims List

Service Code	Description	Quantity	Units	Unit Price(\$)	Total(\$)
--------------	-------------	----------	-------	----------------	-----------

Total Claims Cost: **CIC****Chargeable Items**

Item Code	Description	Supplier Contractor	Quantity	Units	Unit Price (\$)	Total(\$)
-----------	-------------	---------------------	----------	-------	-----------------	-----------

Total Chargeable Cost:**Total Services Cost:****Task Cost Scheme:**T&M**Is Extra Travel Authorised:**No**UTA Item:****Labour Cost:****Vehicle Cost:****Plant Cost:****Materials Cost:****Sub-Total:****Travel Adjustment:**

Actual Adjustment:
Adjusted Sub Total:
Risk Events Sub-Total Cost:
Risk Events Sub-Total Cost:
Non-UTA Materials Cost:
Total Cost:
Total Cost:
UOM Value:
Total Quantity:
AAC / ARC:
MAC / MRC Value:
Service Call Cost:
Quoted Cost:
T&M Labour Cost:
T&M Vehicle Cost:
T&M Plant Cost:
T&M Sub-Total:
T&M Travel Adjustment:
T&M Actual Adjustment:
T&M Adjusted Sub Total:
T&M Material Cost:
T&M Total Cost:
SEW Labour Cost:
SEW Vehicle Cost:
SEW Plant Cost:
SEW Materials Cost:
SEW Sub-Total:
SEW Total Contractor Claims:
MSF Cost:
Total SEW Cost:
Provisional Contractor Claims:

WSI Details

Task Id	WSI Id	Planned Start	Actual Start	Planned Finish	Actual Finish	Emergency	Prop Count
---------	--------	---------------	--------------	----------------	---------------	-----------	------------

WSI Details (continued...)

Task Id	WSI Status
---------	------------

Task Number:1341738/001

Task Events

Task Event	Event Date Time	Is Key Event	Allocatee	Is Primary	Is Onsite	Is Work	Is Auto
CHECKED	23/05/2025 11:30	Yes	-	-	No	No	Yes

DATA COMPLETE	23/05/2025 10:16	Yes	-	-	No	No	Yes
WORK COMPLETE	22/05/2025 16:39	Yes	-	-	No	No	Yes
ON SITE SERVICE OK	22/05/2025 11:11	Yes	-	-	Yes	Yes	Yes
ON SITE	22/05/2025 11:11	Yes	-	-	Yes	Yes	Yes
IN TRANSIT	22/05/2025 10:30	Yes	-	-	No	Yes	Yes
ALLOCATED	22/05/2025 10:18	Yes	-	-	No	No	Yes
AWARDED	6/05/2025 12:16	Yes	-	-	No	No	Yes

InspectionDate : 22/05/2025 14:34

Operator : David

H2S : 0

Co : 0

Oxygen : 20.9

Explosive : 0

MHFeaturesStepIrons : False

MHFeaturesLadder : False

MHFeaturesInternalDrops : False

MHFeaturesExternalDrops : False

MHFeaturesLangings : False

MHFeaturesPenstock : False

MHFeaturesERSOutlet : False

MHFeaturesFlowMonitoring : False

MHFeaturesOther : False

DepthOfFlow : 1/3 of Pipe

CommentsVer2 :

GasLevelsVOC :

GasLevelsNH4 :

LocationOfRootIntrusion :

DegreeOfRootIntrusion :

CanMHBeLocated : Yes

Location : Private Property

CoverLevel : Correct
CoverLevelHighOrLowBy :
CoverType : Light Gatic
DoesCoverRequireReplacement : No
IsMHSurcharging : No
DoesMHRequireCleaning : No
CleaningReason :
IsVentLinePresent : No
IsVentPresent : No
NoOfDropPipes : 0
FollowUpWorkDropPipe :
MHType : Conical
MHMaterial : Concrete In-Situ
ConcreteCorrosion : No
SteplronsRequireReplacement :
Inspection : True
RootRemoval : False
CSERootRemoval : False
CoverReplacement : True
DropPipeReplacement : False
RootBarrierInstallation : True
ReRenderChaseTable : False
ReRenderNeck : False

MHDepth : 2

ScrapeAndGreaseMH : True

ManholeNo : NEP42-544

CCTVInspection : False

SurveyAbandoned : False

SurveyAbandonedReason :

MHConditionOk : False

MHNeedsWork : False

Operator1 :

Operator2 :

VehicleNo :

CCTVComments :















