

Task Number:1257607/001**Task Address:**8 WALLER PLACE, MCCRAE VIC 3938 MapRef : 159B10**Program Name:****Task Work Type:**Planned Maintenance - Repair**Source Of Work:****Facility:****Permit Not Required:**No**Permit Pre Approved:**No**Permit Reason:**Other**Permit Other Reason:**

Task Story:[Ludewig,Ralph] [19/7/2024 12:34] [IN TRANSIT] Checked [FT] [DNf00100] [19/7/2024 13:50] [ON SITE] Arrived did Prestart. Found water rising from N/S areain amongst bush land, area of leak is a little clear, able to hand did, probed main about 700mm deep . No Traffic needed tight road room to park. Sounded service good noise. Water seeping to surface and getting away. Crew to dig by hand and fix. [FT] [DNf00100] [19/7/2024 13:54] [ON SITE] Leak is opposite the Pump station [FT] [DNf00100] [19/7/2024 13:59] [ON SITE] Crew to contact Helen before arriving on [PI] [FT] [DNf0127] [22/7/2024 08:07] [ON SITE] arrived on site, called supervioser because loaction of leaks is in the middle of the bushes, they said take photos, put in for hydro [Exall,Kirsty] [22/7/2024 11:22] [OFF SITE] Please ensure we call helen when heading back site [PI] [Pain,Brian] [22/7/2024 14:48] [OFF SITE] Emailed MP shire re Hydro [Pain,Brian] [23/7/2024 06:18] [WAITING ON 3RD PARTY] This site has been assessed and I can confirm that hydro excavation works are authorised for this location. A couple of branches may need to be pruned to gain access to the infrastructure. [Bowden,Brent] [25/7/2024 14:39] [OFF SITE] booked with hydro 26/7 [FT] [DNf0017] [26/7/2024 09:37] [OFF SITE] arived onsite with hydro, set up cones and signs, signed onto prestarts and checked dials, hydro down inline with main and short side service oin bushes, found small leak on ferrule bonnet, cracked bonnet and created new seal with tefflon tape, tightened bonnet, checked for leaks, no leaks, backfilled hole with sand, cleaned up area and made safe. [Aitken,Steve] [26/7/2024 11:05] [WORK COMPLETE] Helen called - was upset nobody called her to advise we were coming. [Gionis,Chris] [30/7/2024 01:29] [WORK COMPLETE] GT Viewer action request asset added as non on map. [Gionis,Chris] [30/7/2024 01:33] [WORK COMPLETE] As per below email on 22/7, 4.45pm, council approved hydro. Hi Brian, This site has been assessed and I can confirm that hydro excavation works are authorised for this location. A couple of branches may need to be pruned to gain access to the infrastructure. Cheers, John

Caller Details:Helen Keating, [PI]

Request Details:Bubble of water leaking out from the base of tree within property line - please call Helen [PI] as she will place a marker out to locate - 225mm runs through block [Aitken,Steve] [26/7/2024 11:08] [WORK COMPLETE] Helen - [PI] - must call prior to attending property - she is very adement about this. [Aitken,Steve] [26/7/2024 11:08] [WORK

COMPLETE] for reinstatement works / any future works

Action Taken :Water Network - Service Pipe - Repair of leak

Task CCT:Water Network - Water Main - Repair of leak in nature strip

Failure Details:1 Water Service Pipe - Ferrule - Leaking

Task Priority:5 20/07/2024 12:27

Is Chargeable:No

Is Pending:No

Is Cancelled:No

Is Component Type:No

PO Department:Water Maintenance

PO Supervisor:

Contractor:Downer

Created By:Pairama, Tracey

Department:Downer Water

Supervisor:Gionis,Chris

Allocatee:

Task Status:CLOSED

Asset List

Asset	Asset Name	Parent	SI Present?
-------	------------	--------	-------------

Allocatee History

Allocatee Name	Current	Primary
DNf00100	N	Y
DNf0059	N	Y
DNf0127	N	Y
Gionis, Chris	N	Y
DNf0122	N	Y
DNf0017	N	Y

SI List

SI Name	Rec
---------	-----

Task Number:1257607/001

Task Story:[Gionis,Chris] [30/7/2024 01:34] Council approved hydro. No invoice expected. [Howells,David] [2/8/2024 12:07] Missing Asset ID.

Payment Type:

SEW Sales Code:

Contractor CostCode:

Contractor SalesCode:

Material List

Part No	Description	Supplier Contractor	Quantity	Units	Unit Price(\$)	Vehicle	Del Date	Rec Date
50002	Packing Sand	Downer	0.500	m3	CIC	DNv0124	-	-

Material List (continued...)

Part No	MAC Material Included	Total(\$)
50002	Yes	CIC

Total Materials Cost: CIC**Labour List**

Resource ID	Resource Name	Supplier Contractor	Activity Description	Start Date/Time
DNp0023	DNp0023,1TX9SU CASSE 1.7T	Downer	IN TRANSIT	22/07/2024 06:07
DNp0023	DNp0023,1TX9SU CASSE 1.7T	Downer	ON SITE	22/07/2024 07:35
DNp0040	DNp0040,Kobelco Excavator	Downer	IN TRANSIT	26/07/2024 06:03
DNp0040	DNp0040,Kobelco Excavator	Downer	ON SITE	26/07/2024 07:22
DNp0040	DNp0040,Kobelco Excavator	Downer	ON SITE SERVICE OK	26/07/2024 09:18
DNv0028	DNv0028,630YUU Holden Colorado	Downer	ON SITE	19/07/2024 13:16
DNv0028	DNv0028,630YUU Holden Colorado	Downer	IN TRANSIT	19/07/2024 12:30
DNv0124	DNv0124,XV59VG Isuzu 500 long	Downer	IN TRANSIT	26/07/2024 06:03
DNv0124	DNv0124,XV59VG Isuzu 500 long	Downer	ON SITE SERVICE OK	26/07/2024 09:18
DNv0124	DNv0124,XV59VG Isuzu 500 long	Downer	ON SITE	26/07/2024 07:22
DNv0134	DNv0134,XGO320 Isuzu FRR596	Downer	ON SITE	22/07/2024 07:35
DNv0134	DNv0134,XGO320 Isuzu FRR596	Downer	IN TRANSIT	22/07/2024 06:07
DNe0053	Matthews,Peter	Downer	IN TRANSIT	19/07/2024 12:30
DNe0053	Matthews,Peter	Downer	ON SITE	19/07/2024 13:16
DNe0095	Lang,Nathan	Downer	IN TRANSIT	22/07/2024 06:07
DNe0095	Lang,Nathan	Downer	ON SITE	22/07/2024 07:35
DNe0098	Anderson,Matthew	Downer	IN TRANSIT	26/07/2024 06:03
DNe0098	Anderson,Matthew	Downer	ON SITE	26/07/2024 07:22
DNe0098	Anderson,Matthew	Downer	ON SITE SERVICE OK	26/07/2024 09:18
DNe0154	Sander,Angela	Downer	ON SITE SERVICE OK	26/07/2024 09:18
DNe0154	Sander,Angela	Downer	ON SITE	26/07/2024 07:22
DNe0154	Sander,Angela	Downer	IN TRANSIT	26/07/2024 06:03
DNe0224	Bloxidge,Kyle	Downer	ON SITE	22/07/2024 07:35
DNe0224	Bloxidge,Kyle	Downer	IN TRANSIT	22/07/2024 06:07

Labour List (continued...)

Resource ID	End Date/Time	Hours	Est. ChargeRate(\$)	Est. CostRate(\$)
DNp0023	22/07/2024 07:35	1.47	CIC	
DNp0023	22/07/2024 08:25	0.83		
DNp0040	26/07/2024 07:22	1.32		
DNp0040	26/07/2024 09:18	1.93		
DNp0040	26/07/2024 09:29	0.18		
DNv0028	19/07/2024 14:00	0.73		
DNv0028	19/07/2024 13:16	0.77		
DNv0124	26/07/2024 07:22	1.32		
DNv0124	26/07/2024 09:29	0.18		
DNv0124	26/07/2024 09:18	1.93		
DNv0134	22/07/2024 08:25	0.83		
DNv0134	22/07/2024 07:35	1.47		
DNe0053	19/07/2024 13:16	0.77		
DNe0053	19/07/2024 14:00	0.73		
DNe0095	22/07/2024 07:35	1.47		
DNe0095	22/07/2024 08:25	0.83		
DNe0098	26/07/2024 07:22	1.32		
DNe0098	26/07/2024 09:18	1.93		
DNe0098	26/07/2024 09:29	0.18		
DNe0154	26/07/2024 09:29	0.18		
DNe0154	26/07/2024 09:18	1.93		
DNe0154	26/07/2024 07:22	1.32		
DNe0224	22/07/2024 08:25	0.83		
DNe0224	22/07/2024 07:35	1.47		

Total Charge Rate **CIC****Total Cost Rate** **CIC****Contractor Claims List**

Claims Code	Description	Claim Type	Supplier Contractor	Quantity	Units	Unit Price (\$)
DN1000	General Contractor Claim	General Claim	Downer	1.000	each	CIC

Contractor Claims List (continued...)

Claims Code	Total(\$)
DN1000	CIC

Contractor Claims List

Service Code	Description	Quantity	Units	Unit Price(\$)	Total(\$)
--------------	-------------	----------	-------	----------------	-----------

Total Claims Cost: **CIC****Chargeable Items**

Item Code	Description	Quantity	Units	Total(\$)
-----------	-------------	----------	-------	-----------

		Supplier Contractor			Unit Price (\$)	
--	--	------------------------	--	--	--------------------	--

Total Chargeable Cost:**Total Services Cost:****Task Cost Scheme:**UTA**Is Extra Travel Authorised:**No**UTA Item:**9110a - Repair of Domestic Service (=25mm dia.)(Below Ground)

<1.5m Nature strip

Labour Cost: CIC**Vehicle Cost:** CIC**Plant Cost:** CIC**Materials Cost:** CIC**Sub-Total:** CIC**Travel Adjustment:** CIC**Actual Adjustment:** CIC**Adjusted Sub Total:** CIC**Risk Events Sub-Total Cost:** CIC**Risk Events Sub-Total Cost:****Non-UTA Materials Cost:** CIC**Total Cost:** CIC**Total Cost:** CIC**UOM Value:****Total Quantity:** CIC**AAC / ARC:** CIC**MAC / MRC Value:** CIC**Service Call Cost:****Quoted Cost:****T&M Labour Cost:****T&M Vehicle Cost:****T&M Plant Cost:****T&M Sub-Total:****T&M Travel Adjustment:****T&M Actual Adjustment:****T&M Adjusted Sub Total:****T&M Material Cost:****T&M Total Cost:****SEW Labour Cost:** CIC**SEW Vehicle Cost:** CIC**SEW Plant Cost:** CIC**SEW Materials Cost:** CIC**SEW Sub-Total:****SEW Total Contractor Claims:** CIC**MSF Cost:** CIC**Total SEW Cost:** CIC**Provisional Contractor Claims:** CIC

WSI Details

Task Id	WSI Id	Planned Start	Actual Start	Planned Finish	Actual Finish	Emergency	Prop Count
---------	--------	---------------	--------------	----------------	---------------	-----------	------------

WSI Details (continued...)

Task Id	WSI Status
---------	------------

Task Number:1257607/001

Task Events

Task Event	Event Date Time	Is Key Event	Allocatee	Is Primary	Is Onsite	Is Work	Is Auto
CLOSED	8/08/2024 18:09	Yes	-	-	No	No	Yes
CHECKED	2/08/2024 12:08	Yes	-	-	No	No	Yes
REJECTED	2/08/2024 12:06	Yes	-	-	No	No	Yes
DATA COMPLETE	30/07/2024 01:36	Yes	-	-	No	No	Yes
WORK COMPLETE	26/07/2024 09:46	Yes	-	-	No	No	Yes
ON SITE SERVICE OK	26/07/2024 08:18	Yes	-	-	Yes	Yes	No
ON SITE	19/07/2024 13:16	Yes	-	-	Yes	Yes	Yes
IN TRANSIT	19/07/2024 12:30	Yes	-	-	No	Yes	Yes
ALLOCATED	19/07/2024 12:29	Yes	-	-	No	No	Yes
AWARDED	19/07/2024 12:27	Yes	-	-	No	No	Yes



































