

Task Number:1339645/001**Task Address:**26 COBURN AVENUE, MCCRAE VIC 3938 MapRef : 159B10**Program Name:****Task Work Type:**Planned Maintenance - Modify**Source Of Work:****Facility:****Permit Not Required:**No**Permit Pre Approved:**No**Permit Reason:**Other**Permit Other Reason:****Task Story:**[FT] [SSf0277] [2/5/2025 16:01] [OFF SITE] onsite re dug up MH jackhammered out the ring raised MH 250mm with concrete installed new light pre cast with root barrier back filled packed up cleaned up all okay**Caller Details:****Request Details:**NEP39-509 needs to be raised. Photo attached.**Action Taken :**Sewer Network - Manhole - Alteration**Task CCT:**Sewer Network - Manhole - Cover alteration**Failure Details:**2 Sewer Manhole - Cover buried - Nature strip**Task Priority:**7 5/05/2025 10:54**Is Chargeable:**No**Is Pending:**No**Is Cancelled:**No**Is Component Type:**No**PO Department:**Sewer Maintenance**PO Supervisor:****Contractor:**ServiceStream**Created By:**Rubino, Domenic**Department:**ServiceStream Sewer**Supervisor:****Allocatee:****Task Status:**CHECKED**Asset List**

Asset	Asset Name	Parent	SI Present?
NEP39-509	429236	-	Y

Allocatee History

Allocatee Name	Current	Primary
SSf0277	N	Y

SI List

SI Name	Rec
---------	-----

Task Number:1339645/001**Task Story:****Payment Type:****SEW Sales Code:****Contractor CostCode:****Contractor SalesCode:****Material List**

Part No	Description	Supplier Contractor	Quantity	Units	Unit Price (\$)	Vehicle
62052	Fast Set 40mpa Concrete 20kg Bag	ServiceStream	8.000	each	CIC	SSv0012
62682	Cover Precast M/H Circ Light L205M	ServiceStream	1.000	each		SSv0012
50006	Spoil - Clean & Mixed - SEW Cost	South East Water	0.250	m3		SSv0012

Material List (continued...)

Part No	Del Date	Rec Date	MAC Material Included	Total(\$)
62052	-	-	No	CIC
62682	-	-	No	
50006	-	-	No	

Total Materials Cost: **CIC****Labour List**

Resource ID	Resource Name	Supplier Contractor	Activity Description
SSv0012	SSv0012,XW07NS Hino 500 (Manhole)	ServiceStream	ON SITE SERVICE OK
SSv0012	SSv0012,XW07NS Hino 500 (Manhole)	ServiceStream	IN TRANSIT
SSv0012	SSv0012,XW07NS Hino 500 (Manhole)	ServiceStream	ON SITE
LLe0055	Rice,Joe	ServiceStream	IN TRANSIT
LLe0055	Rice,Joe	ServiceStream	ON SITE
LLe0055	Rice,Joe	ServiceStream	ON SITE SERVICE OK
LLe0815	Symes,Waide	ServiceStream	ON SITE SERVICE OK
LLe0815	Symes,Waide	ServiceStream	ON SITE
LLe0815	Symes,Waide	ServiceStream	IN TRANSIT
SSe0142	Damjanovic,Julian	ServiceStream	IN TRANSIT

Labour List (continued...)

Resource ID	Start Date/Time	End Date/Time	Hours	Est. ChargeRate (\$)	Est. CostRate (\$)
SSv0012	2/05/2025 08:52	2/05/2025 11:33	2.68	CIC	
SSv0012	2/05/2025 07:17	2/05/2025 08:52	1.58		

SSv0012	2/05/2025 08:52	2/05/2025 08:52	0.00	CIC
LLe0055	2/05/2025 07:17	2/05/2025 08:52	1.58	
LLe0055	2/05/2025 08:52	2/05/2025 08:52	0.00	
LLe0055	2/05/2025 08:52	2/05/2025 11:33	2.68	
LLe0815	2/05/2025 08:52	2/05/2025 11:33	2.68	
LLe0815	2/05/2025 08:52	2/05/2025 08:52	0.00	
LLe0815	2/05/2025 07:17	2/05/2025 08:52	1.58	
SSe0142	2/05/2025 07:18	2/05/2025 07:35	0.28	

Total Charge Rate: **CIC**Total Cost Rate: **CIC****Contractor Claims List**

Claims Code	Description	Claim Type	Supplier Contractor	Quantity	Units	Unit Price (\$)
SS1000	General Contractor Claim	General Claim	ServiceStream	1.000	each	CIC

Contractor Claims List (continued...)

Claims Code	Total(\$)
SS1000	CIC

Contractor Claims List

Service Code	Description	Quantity	Units	Unit Price(\$)	Total(\$)
--------------	-------------	----------	-------	----------------	-----------

Total Claims Cost: **CIC****Chargeable Items**

Item Code	Description	Supplier Contractor	Quantity	Units	Unit Price (\$)	Total(\$)
-----------	-------------	---------------------	----------	-------	-----------------	-----------

Total Chargeable Cost:

Total Services Cost:

Task Cost Scheme:UTA

Is Extra Travel Authorised:No

UTA Item:8611 - Raise or Lower up to 300mm for 600mm Circular Covers
(depending on existing neck height)-Non-trafficable

Labour Cost: **CIC**Vehicle Cost: **CIC**Plant Cost: **CIC**Materials Cost: **CIC**Sub-Total: **CIC**Travel Adjustment: **CIC**Actual Adjustment: **CIC**Adjusted Sub Total: **CIC**Risk Events Sub-Total Cost: **CIC**

Risk Events Sub-Total Cost:

Non-UTA Materials Cost:
 Total Cost:
 Total Cost:
 UOM Value:
 Total Quantity:
 AAC / ARC:
 MAC / MRC Value:
 Service Call Cost:
 Quoted Cost:
 T&M Labour Cost:
 T&M Vehicle Cost:
 T&M Plant Cost:
 T&M Sub-Total:
 T&M Travel Adjustment:
 T&M Actual Adjustment:
 T&M Adjusted Sub Total:
 T&M Material Cost:
 T&M Total Cost:
 SEW Labour Cost:
 SEW Vehicle Cost:
 SEW Plant Cost:
 SEW Materials Cost:
 SEW Sub-Total:
 SEW Total Contractor Claims:
 MSF Cost:
 Total SEW Cost:
 Provisional Contractor Claims:

WSI Details

Task Id	WSI Id	Planned Start	Actual Start	Planned Finish	Actual Finish	Emergency	Prop Count
---------	--------	---------------	--------------	----------------	---------------	-----------	------------

WSI Details (continued...)

Task Id	WSI Status
---------	------------

Task Number:1339645/001

Task Events

Task Event	Event Date Time	Is Key Event	Allocatee	Is Primary	Is Onsite	Is Work	Is Auto
CHECKED	5/05/2025 10:26	Yes	-	-	No	No	Yes
DATA COMPLETE	4/05/2025 10:30	Yes	-	-	No	No	Yes
WORK COMPLETE	2/05/2025 16:30	Yes	-	-	No	No	Yes
	2/05/2025 08:52	Yes	-	-	Yes	Yes	Yes

ON SITE SERVICE OK							
ON SITE	2/05/2025 08:52	Yes	-	-	Yes	Yes	Yes
IN TRANSIT	2/05/2025 07:17	Yes	-	-	No	Yes	Yes
ALLOCATED	30/04/2025 11:25	Yes	-	-	No	No	Yes
AWARDED	28/04/2025 10:54	Yes	-	-	No	No	Yes

InspectionDate : 2/05/2025 15:54

Operator : waide

H2S : 0

Co : 0

Oxygen : 20.9

Explosive : 0

MHFeaturesStepIrons : True

MHFeaturesLadder : False

MHFeaturesInternalDrops : True

MHFeaturesExternalDrops : False

MHFeaturesLangings : False

MHFeaturesPenstock : False

MHFeaturesERSOutlet : False

MHFeaturesFlowMonitoring : False

MHFeaturesOther : False

DepthOfFlow : 1/3 of Pipe

CommentsVer2 :

GasLevelsVOC :

GasLevelsNH4 :

LocationOfRootIntrusion :

DegreeOfRootIntrusion :

CanMHBeLocated : Yes

Location : Nature Strip

CoverLevel : Correct
CoverLevelHighOrLowBy :
CoverType : Light Gatic
DoesCoverRequireReplacement : No
IsMHSurcharging : No
DoesMHRequireCleaning : No
CleaningReason :
IsVentLinePresent : No
IsVentPresent : Yes
NoOfDropPipes : 1
FollowUpWorkDropPipe : No
MHType : Conical
MHMaterial : Concrete In-Situ
ConcreteCorrosion :
SteplronsRequireReplacement :
Inspection : True
RootRemoval : False
CSERootRemoval : False
CoverReplacement : True
DropPipeReplacement : False
RootBarrierInstallation : True
ReRenderChaseTable : False
ReRenderNeck : False

MHDepth : 2.3

ScrapeAndGreaseMH : True

ManholeNo : NEP39-509

CCTVInspection : False

SurveyAbandoned : False

SurveyAbandonedReason :

MHConditionOk : False

MHNeedsWork : False

Operator1 :

Operator2 :

VehicleNo :

CCTVComments :













