

Task Number:1341250/001**Task Address:**11 COBURN AVENUE, MCCRAE VIC 3938 MapRef : 159A10**Program Name:****Task Work Type:**Scheduled Maintenance - Clean**Source Of Work:****Facility:****Permit Not Required:**No**Permit Pre Approved:**No**Permit Reason:**Other**Permit Other Reason:****Task Story:**[FT] [DNf0143] [6/5/2025 07:57] [ON SITE] Arrived on site and set up job area we have closed road we have open manhole we have cleaned out large amounts of baby wipes and small tree roots both drop pipe are not damages washed down work area Dean Brekke Bremac**Caller Details:****Request Details:**Request for Manhole NEP39-506 to be cleaned. Both drop pipes are blocked and have build up, may also require rehab, due to the ammount of build up I am unable to see if they are broken as well.**Action Taken :**Sewer Network - Manhole - Clean**Task CCT:**Sewer Network - Manhole - Clean**Failure Details:**0 Not Applicable - Not Applicable - Not Applicable**Task Priority:**7 11/05/2025 09:36**Is Chargeable:**No**Is Pending:**No**Is Cancelled:**No**Is Component Type:**No**PO Department:**Sewer Maintenance**PO Supervisor:****Contractor:**Downer**Created By:**Payne, Joshua**Department:**Downer Sewer**Supervisor:****Allocatee:****Task Status:**CHECKED**Asset List**

Asset	Asset Name	Parent	SI Present?
NEP39-506	429151	-	Y

Allocatee History

Allocatee Name	Current	Primary
DNf0143	N	Y

SI List

SI Name	Rec
---------	-----

Task Number:1341250/001**Task Story:****Payment Type:****SEW Sales Code:****Contractor CostCode:****Contractor SalesCode:****Material List**

Part No	Description	Supplier Contractor	Quantity	Units	Unit Price(\$)	Vehicle	Del Date	Rec Date
---------	-------------	---------------------	----------	-------	----------------	---------	----------	----------

Material List (continued...)

Part No	MAC Material Included	Total(\$)
---------	-----------------------	-----------

Total Materials Cost:**Labour List**

Resource ID	Resource Name	Supplier Contractor	Activity Description
DNp0053	DNp0053,1ZL3HI Wacket Neuson	Downer	ON SITE
DNp0053	DNp0053,1ZL3HI Wacket Neuson	Downer	IN TRANSIT
DNv0197	DNv0197,XV51SN Izuzu 450 series 3	Downer	IN TRANSIT
DNv0197	DNv0197,XV51SN Izuzu 450 series 3	Downer	ON SITE
DNv0198	DNv0198,1GO7PM Izuzu 600 series 3 235	Downer	ON SITE
DNv0198	DNv0198,1GO7PM Izuzu 600 series 3 235	Downer	IN TRANSIT
DNe0282	Brekke,Dean	Downer	IN TRANSIT
DNe0282	Brekke,Dean	Downer	ON SITE
DNe0283	Keall,Jay	Downer	ON SITE
DNe0283	Keall,Jay	Downer	IN TRANSIT
DNe0316	Smyth,Anthony	Downer	IN TRANSIT
DNe0316	Smyth,Anthony	Downer	ON SITE

Labour List (continued...)

Resource ID	Start Date/Time	End Date/Time	Hours	Est. ChargeRate (\$)	Est. CostRate (\$)
DNp0053	6/05/2025 07:14	6/05/2025 08:41	1.45	CIC	
DNp0053	6/05/2025 07:13	6/05/2025 07:14	0.02		
DNv0197	6/05/2025 07:13	6/05/2025 07:14	0.02		
DNv0197	6/05/2025 07:14	6/05/2025 08:41	1.45		
DNv0198	6/05/2025 07:14	6/05/2025 08:41	1.45		
DNv0198	6/05/2025 07:13	6/05/2025 07:14	0.02		
DNv0198	6/05/2025 07:13	6/05/2025 07:14	0.02		
DNe0282	6/05/2025 07:13	6/05/2025 07:14	0.02		

DNe0282	6/05/2025 07:14	6/05/2025 08:41	1.45	CIC
DNe0283	6/05/2025 07:14	6/05/2025 08:41	1.45	
DNe0283	6/05/2025 07:13	6/05/2025 07:14	0.02	
DNe0316	6/05/2025 07:13	6/05/2025 07:14	0.02	
DNe0316	6/05/2025 07:14	6/05/2025 08:41	1.45	

Total Charge Rate **CIC**Total Cost Rate **CIC****Contractor Claims List**

Claims Code	Description	Claim Type	Supplier Contractor	Quantity	Units	Unit Price (\$)
DN1000	General Contractor Claim	General Claim	Downer	1.000	each	CIC

Contractor Claims List (continued...)

Claims Code	Total(\$)
DN1000	CIC

Contractor Claims List

Service Code	Description	Quantity	Units	Unit Price(\$)	Total(\$)
--------------	-------------	----------	-------	----------------	-----------

Total Claims Cost **CIC****Chargeable Items**

Item Code	Description	Supplier Contractor	Quantity	Units	Unit Price (\$)	Total(\$)
-----------	-------------	---------------------	----------	-------	-----------------	-----------

Total Chargeable Cost:

Total Services Cost:

Task Cost Scheme:UTA

Is Extra Travel Authorised:No

UTA Item:8622 - Minimum 3 personnel CSE crew to carry out works within a Maintenance Hole up to 6m deep-Road Reserve

Labour Cost **CIC**Vehicle Cost **CIC**Plant Cost **CIC**Materials Cost **CIC**Sub-Total **CIC**Travel Adjustment **CIC**Actual Adjustment **CIC**Adjusted Sub Total **CIC**Risk Events Sub-Total Cost: **CIC**

Risk Events Sub-Total Cost:

Non-UTA Materials Cost: **CIC**Total Cost: **CIC**Total Cost: **CIC**

UOM Value:

Total Quantity: CIC

AAC / ARC: CIC

MAC / MRC Value: CIC

Service Call Cost:

Quoted Cost:

T&M Labour Cost:

T&M Vehicle Cost:

T&M Plant Cost:

T&M Sub-Total:

T&M Travel Adjustment:

T&M Actual Adjustment:

T&M Adjusted Sub Total:

T&M Material Cost:

T&M Total Cost:

SEW Labour Cost: CIC

SEW Vehicle Cost: CIC

SEW Plant Cost: CIC

SEW Materials Cost: CIC

SEW Sub-Total:

SEW Total Contractor Claims: CIC

MSF Cost: CIC

Total SEW Cost: CIC

Provisional Contractor Claims: CIC

WSI Details

Task Id	WSI Id	Planned Start	Actual Start	Planned Finish	Actual Finish	Emergency	Prop Count
---------	--------	---------------	--------------	----------------	---------------	-----------	------------

WSI Details (continued...)

Task Id	WSI Status
---------	------------

Task Number:1341250/001

Task Events

Task Event	Event Date Time	Is Key Event	Allocatee	Is Primary	Is Onsite	Is Work	Is Auto
CHECKED	14/05/2025 10:19	Yes	-	-	No	No	Yes
DATA COMPLETE	13/05/2025 14:22	Yes	-	-	No	No	Yes
WORK COMPLETE	8/05/2025 12:54	Yes	-	-	No	No	Yes
ON SITE	6/05/2025 07:14	Yes	-	-	Yes	Yes	Yes
IN TRANSIT	6/05/2025 07:13	Yes	-	-	No	Yes	Yes
ALLOCATED	4/05/2025 12:20	Yes	-	-	No	No	Yes
AWARDED	4/05/2025 09:36	Yes	-	-	No	No	Yes

InspectionDate : 6/05/2025 07:57

Operator : XDean Brekke

H2S : 0

Co : 0

Oxygen : 20.9

Explosive : 0

MHFeaturesStepIrons : False

MHFeaturesLadder : False

MHFeaturesInternalDrops : False

MHFeaturesExternalDrops : False

MHFeaturesLangings : False

MHFeaturesPenstock : False

MHFeaturesERSOutlet : False

MHFeaturesFlowMonitoring : False

MHFeaturesOther : False

DepthOfFlow :

CommentsVer2 :

GasLevelsVOC : 0

GasLevelsNH4 : 0

LocationOfRootIntrusion :

DegreeOfRootIntrusion :

CanMHBeLocated : Yes

Location : Road

CoverLevel : Correct
CoverLevelHighOrLowBy :
CoverType : Heavy Gatic
DoesCoverRequireReplacement :
IsMHSurcharging :
DoesMHRequireCleaning :
CleaningReason :
IsVentLinePresent : No
IsVentPresent : No
NoOfDropPipes : 2
FollowUpWorkDropPipe :
MHType : Pre-Cast
MHMaterial : Concrete Pre-Cast
ConcreteCorrosion :
SteplronsRequireReplacement :
Inspection : False
RootRemoval : True
CSERootRemoval : False
CoverReplacement : False
DropPipeReplacement : False
RootBarrierInstallation : False
ReRenderChaseTable : False
ReRenderNeck : False

MHDepth :

ScrapeAndGreaseMH : False

ManholeNo : NEP39-506

CCTVInspection : False

SurveyAbandoned : False

SurveyAbandonedReason :

MHConditionOk : False

MHNeedsWork : False

Operator1 :

Operator2 :

VehicleNo :

CCTVComments :















